

ID	Task Mode	Task Name	Duration	Start	Finish	Subcontractor	Notes	Predecessors	May 11, '25	May 18, '25	May 25, '25	Jun 1, '25	Jun 8, '25																													
9	▶	<b>West</b>	<b>30 days</b>	<b>Wed 5/7/25</b>	<b>Tue 6/17/25</b>				9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11
15	▶	W Conduit Trenching	3 days	Wed 5/7/25	Fri 5/9/25			10SS	<b>W Conduit Trenching</b>																																	
16	▶	Service Pole Install	2 days	Mon 5/12/25	Tue 5/13/25	Star Electric		15SS	<b>Service Pole Install</b>																																	
17	▶	W Conduit Pulls+Br	2 days	Tue 5/13/25	Wed 5/14/25	Star Electric	ETA on boxes?	15SS,16SS	<b>W Conduit Pulls+ Box</b>																																	
18	▶	W FRP Luminaire Base	4 days	Wed 5/14/25	Mon 5/19/25			15	<b>W FRP Luminaire Base</b>																																	
12	▶	FRP New Curb	4 days	Wed 5/21/25	Mon 5/26/25			18	<b>FRP New Curb</b>																																	
13	▶	FRP New Sidewalk	4 days	Wed 5/21/25	Mon 5/26/25			12SS	<b>FRP New Sidewalk</b>																																	
14	▶	ACP Patch Corners	1 day	Tue 5/27/25	Tue 5/27/25			13	<b>ACP Patch Corners</b>																																	
19	▶	W Irrigation	2 days	Tue 5/27/25	Wed 5/28/25	Alpine			<b>W Irrigation</b>																																	
25	▶	<b>East</b>	<b>30 days</b>	<b>Wed 5/7/25</b>	<b>Tue 6/17/25</b>				9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11
28	▶	TMA Quadguard demo	1 day	Mon 5/12/25	Mon 5/12/25			27	<b>TMA Quadguard demo</b>																																	
34	▶	E FRP Luminaire ba	4 days	Wed 5/14/25	Mon 5/19/25			18SS	<b>E FRP Luminaire base</b>																																	
32	▶	E Conduit Trenching + Bore	2 days	Mon 5/19/25	Tue 5/20/25			18SS	<b>E Conduit Trenching + Bore</b>																																	
33	▶	E Conduit pull+Box	2 days	Wed 5/21/25	Thu 5/22/25	Star Electric		32	<b>E Conduit pull+ Box</b>																																	
35	▶	Set Luminaire Pole	4 days	Mon 5/26/25	Thu 5/29/25	Star Electric		34,33	<b>Set Luminaire Poles</b>																																	
36	▶	Water Dist Tie-in	2 days	Wed 5/28/25	Thu 5/29/25		Locate watermain as	34	<b>Water Dist Tie-in</b>																																	
29	▶	Trail Connection	3 days	Fri 5/30/25	Tue 6/3/25			36	<b>Trail Connectio</b>																																	
37	▶	E Irrigation	2 days	Fri 5/30/25	Mon 6/2/25	Alpine		36,19	<b>E Irrigation</b>																																	

Project: 25BV- Baker Ave Looka  
Date: Wed 5/14/25

Task		Inactive Milestone		Start-only		Manual Progress	
Split		Inactive Summary		Finish-only		Star	
Milestone		Manual Task		External Tasks		Alpine	
Summary		Duration-only		External Milestone			
Project Summary		Manual Summary Rollup		Deadline			
Inactive Task		Manual Summary		Progress			