

Construction Meeting

Edgewood Place
Reconstruction Project

June 24, 2021

Project Contacts

City of Whitefish:

- Jenny Emmenegger – Office Manager, 406-863-2460 (office)
- Karin Hilding, PE – Senior Project Engineer, 406-863-2450 (office)
- Craig Workman, PE – Public Works Director, 406-863-2455 (office)

Robert Peccia & Associates (Engineer):

- Austin Pauly, EI – On Site Representative, 320-766-4443 (cell)
- Brandon Theis, PE – Project Manager, 406-212-4915 (cell)

Whites Civil Contracting, LLC (Contractor):

- Mitch White – Owner, 406-270-1886 (cell)

Construction Schedule

- Tuesday, July 6th – Start Construction
- Construction Duration – 90 Calendar Days
- Contractor will receive extra days for poor weather and change orders.
- Construction is planned to be finished in October.

Construction Schedule - 2021



Demolition and Excavation.



Grading and Gravel Placement.



Asphalt Paving.



July

August

September

October

Water and Storm Drainage.



Concrete Curb & Gutter and Sidewalks.




End Construction.



Traffic Control Requirements

- **Work Area #1 (Edgewood from Wisconsin to Colorado Intersection)** – Contractor can close this area to traffic for 30 combined days (may not be consecutive) but must remain open for the “Under the Big Sky” event. Work Area #1 includes the Colorado Intersection.
- **Work Area #2 (Edgewood between Colorado and Texas Intersections)** – Contractor can close this area during the Project Duration but must remain open for the “Under the Big Sky” event.
- **Work Area #3 (Edgewood from Texas Intersection to East City Limits)** – Contractor to keep this area open to traffic during the full duration of the project. Work Area #3 includes the Texas Intersection.
- **Under the Big Sky Festival (July 17th & 18th)** – All Three Work Areas will be 100% open to the public for 2-way, 2-lane traffic during this weekend event.


Traffic Control Plan



Alley Access Plan



Haul Route Plan



NOTES:

1. CONSTRUCTION TRAFFIC (LOADED AND UNLOADED) SHALL ONLY USE THE PROJECT LOCATION AND APPROVED ROUTES SHOWN ABOVE. USE OF ANY OTHER ROUTES SHALL BE PROHIBITED, UNLESS OTHERWISE APPROVED BY THE ENGINEER AND CITY.
 2. NO CONSTRUCTION TRAFFIC ALLOWED ON ANY OTHER STREETS OR ROADS, OTHER THAN THOSE APPROVED.
- CONTRACTOR SHALL FOLLOW ALL LOAD LIMIT REQUIREMENTS.
 CONTRACTOR CAN NOT USE EAST SECOND STREET FOR CONSTRUCTION TRAFFIC.



DATE	BY	REVISION

PROJECT TITLE	DATE
EDGWOOD PLACE RECONSTRUCTION PROJECT	May 2021
Whitefish, Montana	20100.000
	PROJECT NO.
	General EWP
	FILE

PROJECT TITLE	DATE
EDGWOOD PLACE RECONSTRUCTION PROJECT	May 2021
Whitefish, Montana	20100.000
	PROJECT NO.
	General EWP
	FILE

SHEET TITLE	DATE
HAUL ROUTE PLAN	May 2021

SHEET
G-5

What to Expect During Construction

Tree Removal



Asphalt Removal



Dust



Muddy and Soft Conditions



Excavation



Storm Main Installation



Subgrade Ready for Fabric/Gravel



Placing Fabric/Aggregate



Sidewalk Gravel



Compaction of Aggregate



Pouring Curb & Gutter



Setting forms for Sidewalk



Poured Sidewalk



Aggregate Surface (prepaving)



Paving



Landscaping & Clean-up



Punchlist/Clean-up Items



Punchlist/Clean-up Items



One year later...

